

Sindh – North (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-5 NBC	500.000	508.000	M/s Umer Jan & Co.	02.08.2020	137,343,488	52%
2	N-5 NBC	580.000	600.000	M/s King Enterprises - Mustafa Enterprises (JV)	16.08.2020	289,515,376	84%
3	N-5 SBC	330.000	354.000	M/s King Enterprises - Mustafa Enterprises (JV)	15.05.2020	275,481,893	80%
4	N-20	31.000	42.000	M/s HRK - Jhalawan (JV)	28.01.2021	194,719,074	30%
5	N-55	485.000	487.800	M/s MAC Engineer's & Co.	02.04.2020	53,345,726	35%
6	N-65 (Bypass)	77.000	90.000	M/s HRK & Co.	02.01.2021	220,168,821	65%
7	M-8	0.000	20.000	M/s Mir Ahmed Jan Bangulzai	16.08.2020	172,341,569	80%
8	N-55 NBC	487.800	489.300	M/s Zahir Enterprises	25.08.2020	31,207,369	92%

Sindh North (2018-19)

Sr No	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date
				TBER Status	PBER Status			
1	N-155 NBC - Km. 0+000 - 26+000	244.148	30-1-20	Approved	Approved	NHEB	178 Days	
2	N-155 SBC - Km. 0+000 - 26+000	220.271	30-1-20	Approved	Approved	NHEB	178 Days	
3	N-5 NBC - Km. 576+000 - 580+000 & Km. 600+000 - 604+000	182.757	30-1-20	Approved	Approved	Awarded	178 Days	
4	N-5 SBC - Km. 478+000 - 486+000	202.696	30-1-20	Approved	Approved	15/8/2020	178 Days	
5	N-5 SBC - Km. 590 - 603	292.758	30-1-20	Approved	Approved	15/8/2020	178 Days	
6	N-5 NBC - Km. 350+000 - 360+000	117.169	30-1-20	Approved	Approved	15/8/2020	178 Days	
7	N-55 - Km. 365+000 - 379+000	206.799	30-1-20	Approved	Approved	NHEB	178 Days	
8	N-55 - Km. 345+000 - 355+000	176.685	30-1-20	Approved	Approved	NHEB	178 Days	
9	N-55 - Km. 355+000 - 365+000	167.651	30-1-20	Approved	Approved	LOA issued	178 Days	
10	M-8 - Km. 48+000 - 64+000	225.391	30-1-20	Approved	Approved	Awarded	178 Days	
11	LKBP - Km. 11+000 - 45+061	210.658	30-1-20	Approved	Approved	NHEB	178 Days	
12	N-5 NBC - Km. 382+000 - 383+000	99.987	30-1-20				178 Days	
Total		2346.970						

Sindh North (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	KM 300+00 - 310+00 (SBC) on N-5	79.144	5/11/2020	Approved	In Progress	Aug-21	178 Days	
2	339+00 - 350+00 (NBC) on N-5	152.240	3/12/2020	Approved	In Progress	Aug-21	178 Days	
3	360+00 - 381+00 (NBC) on N-5	393.149	3/12/2020	Approved	In Progress	Aug-21	178 Days	
4	335+00 - 345+00 on N-55	203.562	3/12/2020	Approved	In Progress	Aug-21	178 Days	
5	400+00 - 410+00 on N-55	273.199	3/12/2020	Approved	In Progress	Aug-21	178 Days	
6	410+00 - 420+00 on N-55	284.654	3/12/2020	Approved	In Progress	Aug-21	178 Days	
7	420+00 - 430+00 on N-55	283.567	3/12/2020	Approved	In Progress	Aug-21	178 Days	
8	490+00 - 495+00 on N-55	161.010	3/12/2020	Approved	In Progress	Aug-21	178 Days	
9	550+00 - 554+00 (SBC) on N-5	88.977	5/11/2020	Approved	In Progress	Aug-21	178 Days	
10	464+700 - 469+00 & 487+000 - 488+000 on N-55	163.661	3/12/2020	Approved	In Progress	Aug-21	178 Days	
Total		2083.163						

Sindh North (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Km 294+00 - 300+00 (NBC) on N-5	182.946	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	Km 320+000-330+000 (SBC) on N-5	301.835	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	Km 383+00-400+00 (SBC) on N-5	303.133	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	KM 400+00 - 412+00 (SBC) N-5	303.13	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	Km 414+00-430+00 (SBC) on N-5	382.274	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
6	Km 430+00-445+00 (SBC) on N-5	396.416	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
7	Km 445+00-460+00 (SBC) on N-5	353.991	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
8	Km 460+00-475+00 (SBC) on N-5	339.848	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
9	km 45+100-55+300	286.383	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
10	Km 544+00-552+00 (NBC) on N-5	231.079	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
11	Km 33+00-40+00 on N-65 (Old Route)	125.473	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
12	KM56+00 - 64+00 on M-8	150	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
13	KM 300+000-310+00 on N-5	79.19	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		3356.508					