

Balochistan – North (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-25	717.000	746.000	M/s Zarif Khan Hussainzai JV Ibrahim & Sons	20.03.2021	136,241,304	42%
2	N-40	39.000	45.000	M/s H.A Hameed Bangulzai JV M.Akber Shawani	30.08.20	83,225,270	100%
3	N-40	131.000	140.000	M/s Zarif Khan Hussainzai JV Ibrahim & Sons	04.06.2021	117,753,133	0%
4	N-40	162.000	172.000	M/s Zarif Khan Hussainzai JV Ibrahim & Sons	04.06.2021	130,764,915	0%
5	N-50	85.000	115.000	Shah Builders	15.01.2020	152,883,908	100%
6	N-50	18.000	28.500	M/s Shah Builders JV HRK	15.01.2020	148,402,214	100%
7	N-65	120.000	125.000	M/s H.A Hameed Bangulzai JV M.Akber Shawani	26.06.2020	41,416,053	100%
8	N-65	280.000	290.000	M/s H.A Hameed Bangulzai JV M.Akber Shawani	07.05.2020	83,454,137	100%

Balochistan North (2018-19)

Sr No	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date
				TBER Status	PBER Status			
1	N-50 - Km. 37+650 - 46+000	155.932	30-1-20	Annulled	Annulled		178 Days	
2	N-70 - Km. 230+000 - 280+000	91.918	30-1-20	Approved	Approved	8/12/2020	178 Days	
3	N-70 - Km. 280+000 - 312+000	71.487	30-1-20	Approved	Approved	8/12/2020	178 Days	
4	N-50 - Km. 65+000 - 66+000	40.087	30-1-20	Procured in Region			178 Days	
5	N-70 - Km. 361+000 - 362+600	63.798	30-1-20	Approved	Approved	8/12/2020	178 Days	
6	N-70 - Km. 362+600 - 364+100	50.438	30-1-20	Approved	Approved	8/12/2020	178 Days	
7	N-70 - Km. 364+100 - 365+700	58.927	30-1-20	Approved	Approved	8/12/2020	178 Days	
8	N-40 - Km. 225+000 - 240+000	250.983	30-1-20	Under Evaluation	-	-	178 Days	
9	N-40 - Km. 560+000 - 571+000	181.804	30-1-20	Approved	Approved	4/1/2021	178 Days	
10	N-40 - Km. 571+000 - 582+000	181.479	30-1-20	Approved	Approved	4/1/2021	178 Days	
11	N-25 - Km. 579+000 - 582+000	111.204	30-1-20	Under Evaluation			178 Days	
12	N-65 - Km. 115+000 - 119+500 Dual C/W	232.324	30-1-20	Approved	Approved	10/9/2020	178 Days	
13	N-40 – Km 101+000 – 103+000	395.121	30-1-20	Approved	Approved	14/12/2020	178 Days	
Total		1885.502						

Balochistan North (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	N-25 - Km 13+00 - 23+00	237.642	3/12/2020			Aug-21	178 Days	
2	N-25 - Km 00+00 - 13+00	210.518	3/12/2020			Aug-21	178 Days	
3	N-40 - Km 478+00 - 481+00	54.442	5/11/2020	Approved	Under Process	Aug-21	178 Days	
4	N-40 - Km 450+00 - 456+00	118.822	3/12/2020	Approved	Under Process	Aug-21	178 Days	
5	N-50 - Km 00+00 - 18+00	274.771	3/12/2020	Approved	Under Process	Aug-21	178 Days	
6	N-50 - Km 92+500 - 115+00	345.855	3/12/2020	Approved	Under Process	Aug-21	178 Days	
7	N-70 - Km 181+00 - 230+00	110.010	3/12/2020	Approved	Under Process	Aug-21	178 Days	
8	N-65 - Km 125+00 - 130+00	122.378	3/12/2020	Approved	Under Process	Aug-21	178 Days	
9	N-40 - Km 240+00 - 256+00	480.494	3/12/2020	Approved	Under Process	Aug-21	178 Days	
10	N-40 - Km 256+00 - 262+500	187.932	3/12/2020	Approved	Under Process	Aug-21	178 Days	
11	N-65 - Km 335+00 - 340+00	149.786	3/12/2020	Approved	Under Process	Aug-21	178 Days	
Total		2292.650						

Balochistan North (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Km 393+00-410+00 N-40	283.472	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	Km 410+000-425+000 on N-40	250.07	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	Km 425+000-440+000 on N-40	250.07	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	Km 325+000-335+000 on N-65	205.19	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	Km 28+000-31+000 on N-40	82.578	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
6	Km 72+000-77+000 on N-40	136.764	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
7	Km 140+000-145+000 on N-40	138.74	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
8	Km 566+000-576+000 on N-25	222.849	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
9	Km 197+000-200+000 on N-40	83.158	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
10	Km 737+000-759+000 on N-25	211.771	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
11	Km 220+000-231+000 on N-70	95.311	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
12	Km 210+000-220+000 on N-70	85.64	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
13	Km 250+000-260+000 on N-70	99.164	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
14	Km 260+000 -280+000 on N-70	113.303	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
15	Km 290+000-308+000 on N-70	99.449	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
16	KM 566+00 KM 576+00 on N-25	12.8	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
17	KM 601+00 – 616+00 on N-25	49.413	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		2419.742					