

Khyber Pakhtunkhwa (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-45	38.000	52.000	M/S ABDUL HAKEEM & SONS	18.12.2019	154,212,900	100%
2	N-50	462.000	521.000	M/S TAIMOOR SHAH - AL FEROZ JV	18.12.2019	154,964,464	87%
3	N-55 (ACW)	967.000	982.000	M/S MOHMAND CONST LTD	02.02.2021	145,515,636	46%
4	N-55 (ACW)	942.000	962.000	M/S IKAN-NCC JV	02.02.2021	218,188,751	55%
5	N-55	875.000	882.000	M/S MCL- NASRULLAH MINKHEL JV	25.03.2020	103,882,124	
6	N-90	0.000	16.000	M/S PIR MUHAMMAD - MALAMJABBA JV	17.11.2020	219,820,419	48%

Khyber Pakhtunkhwa (2018-19)

Sr No	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date
				TBER Status	PBER Status			
1	N-45 - Km. 65+000 - 75+000	165.855	30-1-20	Approved	Approved	Agreement in process for signature	178 Days	
2	N-55 - Km. 1138+000 - 1156+000	339.256	30-1-20	Approved	Approved	16/3/2021	178 Days	
3	N-55 - Km. 1187+000 - 1194+000	240.642	30-1-20	Annulled	Annulled		178 Days	
4	N-5 NBC - Km. 1680+000 - 1687+000	188.603	30-1-20	Approved	Approved	8/4/2021	178 Days	
5	N-5 NBC - Km. 1641+000 - 1654+000	205.245	30-1-20	Approved	Approved	16/3/2021	178 Days	
6	N-55 - Km. 1080+000 - 1100+000	170.295	30-1-20	Approved	Approved	16/3/2021	178 Days	
7	N-55 ACW NBC (Bypass) - Km. 922+000 - 940+000	517.385	30-1-20	Re-Tendering in progress. Bids received on 08-04-2021	Re-Tendering in progress. Financial Bid opened on 18-04-2021	Financial Evaluation Under Process	178 Days	
8	N-55 ACW SBC (Bypass) - Km. 922+000 - 940+000	517.385	30-1-20			Financial Evaluation Under Process	178 Days	
Total		2344.666						

Khyber Pakhtunkhwa (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	12+00 - 28+00 (NBC & SBC) on N-45	442.605	3/12/2020	Approved	Under Process	Aug-21	178 Days	
2	46+00 - 65+00 (NBC & SBC) on N-45	474.12	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
3	1630+00 - 1641+00 on N-5	199.974	3/12/2020	Approved	Under Process	Aug-21	178 Days	
4	1654+00 -1658+00 (NBC) 1656+00 -1662+00 (SBC) on N-5	174.228	3/12/2020	Approved	Under Process	Aug-21	178 Days	
5	KM 904+000 - 922+000 on N-55	250.00	3/12/2020	Approved	Under Process	Aug-21	178 Days	
6	16+00 - 31+500 on N-90	225.229	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
7	924+00 - 927+00 on N-55	260.000	3/12/2020	Approved	Approved	LOA issued	178 Days	
8	517+00 - 521+00	187.000	3/12/2020	Approved	Under Process	Aug-21	178 Days	
9	1048+645 - 1058+00 on N-55	293.879	3/12/2020	Approved	Under Process	Aug-21	178 Days	
Total		2507.035						

Khyber Pakhtunkhwa (2020-2021)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	KM 55+000-58+000 on N-90	62.517	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	Km 00+000 -7+050 on N-55 Access Road	158.487	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	Km 131+000-155+000 on N-45	212.257	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	Km 37+00 - 65+00 (SBC) on N-45	402.622	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	Km 1662+000-1678+000 on N-5	387.25	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
6	Km 1195+400-1200+750, Km 1205+4000-1207+400 on N-55	593.556	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
7	Km 1020+000-1040+000 on N-55	260.91	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
8	Km 868+000-872+000 on N-55	222.991	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
9	Km 952+000-966+000 on N-55 NBC	396.187	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
10	Km 508+000-517+000 on N-50	103.418	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
11	Km 973+500 -981+00 NBC	212.369	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
12	885+00 – 892+00	166.975	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		3179.539					

Northern Areas (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-15	49.000	52.000	M/s Rustum JV DC	01.10.2019	52,239,000	0%
2	N-35	50.000	53.000	M/s Wajid Iqbal & Co	01.10.2019	45,541,000	100%
3	N-35	56.000	59.000	M/s Wajid Iqbal & Co	01.10.2019	45,541,000	100%
4	N-35	81.000	85.000	M/s Mughal Constr	01.10.2019	50,271,000	95%
5	N-35	115.000	119.000	M/s Rustum JV DC	01.10.2019	54,958,000	100%

Northern Areas (2018-19)

Sr No	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion D
				TBER Status	PBER Status			
1	N-35 NBC & SBC - Km. 70+100 - 71+900	84.302	30-1-20	Approved	Approved	4/11/2021	178 Days	
2	N-35 NBC & SBC - Km. 71+900 - 73+800 NBC & SBC	129.116	30-1-20	Approved	Approved	4/11/2021	178 Days	
3	N-35 - Km. 73+800 - 77+300 NBC & SBC	140.242	30-1-20	Approved	Approved	4/11/2021	178 Days	
4	N-35 - Km. 120+500 - 127+500	207.161	30-1-20	Approved	Approved	1/1/2021	178 Days	
5	N-15 - Km. 16+900 - 28+700	262.944	30-1-20	Approved	Approved	14/12/2020	178 Days	
6	N35 - Km. 10 Shahia Bridge	160	30-1-20				178 Days	
Total		983.765						

Northern Areas (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	N-35 Km 33+500 - 43+000, KM 53+00 - 56+00 & KM 60+00 -70+300	486.706	3/12/2020	Approved	Under Process	Aug-21	178 Days	
2	N-35 - Km. 77+300 - 81+000 & 83+300 - 85+000	161.06	3/12/2020	Approved	Under Process	Aug-21	178 Days	
3	N-35 - Km. 127+500 - 130, 140+00 -145+00 & 158+800 - 160+200	232.42	3/12/2020	Approved	Under Process	Aug-21	178 Days	
4	N-15 - Km. 000 - 16+900	324.186	3/12/2020	Approved	Under Process	Aug-21	178 Days	
Total		1204.372						

Northern Areas (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	KM 185+000-190+000 on N-35	84.302	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	KM 4+450-5-250 on N-35	18.359	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	KM 16+500-26+000 on N-35	395.077	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	KM 26+000-32+000 on N-35	343.14	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	KM 85+500-100+000 on N-35	372.252	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
6	KM 100+000-115+000 on N-35	347.907	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
7	KM 34+000-40+000 on N-15	311.474	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
8	KM 4+000-6+000 on N-125	152.76	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		2025.271					

Gilgit-Baltistan (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-15	216.000	240.000	M/s RADC	19.01.2020	120,953,547	85%
2	N-35	417.000	444.000	M/s RADC	31.05.2021	184,406,032	41%

Gilgit Baltistan (2018-19)

Sr No	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date
				TBER Status	PBER Status			
1	N-35 - Km. 300+00 - 325+00 (Deposit Works)	513.920	30-1-20	Approved	Approved		178 Days	
2	N-35 - Km. 315+00 - 330+00 (Deposit Works)	448.014	30-1-20	Approved	Approved		178 Days	
3	N-35 - Km. 333+00 - 350+00 (Deposit Works)	434.566	30-1-20	Approved	Approved		178 Days	
4	N-35 - Km. 360+00 - 367+500 & Km 372+00 - 387+500(Deposit Works)	657.585	30-1-20	Approved	Approved		178 Days	
5	N-35 - Km. 387+500 - 397+500 (Deposit Works)	306.310	30-1-20	Approved	Approved		178 Days	
6	N-35 - Km. 397+500 - 406+500 (Deposit Works)	250.002	30-1-20	Approved	Approved		178 Days	
Total		2610.397						

Gilgit Baltistan (2019-20)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)	
Total	Nil	-	-	-	-	-	-	

Gilgit Baltistan (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Nil	-	-	-	-	-	-