

Sindh – North (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-5 NBC	500.000	508.000	M/s Umer Jan & Co.	02.08.2020	137,343,488	52%
2	N-5 NBC	580.000	600.000	M/s King Enterprises - Mustafa Enterprises (JV)	16.08.2020	289,515,376	84%
3	N-5 SBC	330.000	354.000	M/s King Enterprises - Mustafa Enterprises (JV)	15.05.2020	275,481,893	80%
4	N-20	31.000	42.000	M/s HRK - Jhalawan (JV)	28.01.2021	194,719,074	30%
5	N-55	485.000	487.800	M/s MAC Engineer's & Co.	02.04.2020	53,345,726	35%
6	N-65 (Bypass)	77.000	90.000	M/s HRK & Co.	02.01.2021	220,168,821	65%
7	M-8	0.000	20.000	M/s Mir Ahmed Jan Bangulzai	16.08.2020	172,341,569	80%
8	N-55 NBC	487.800	489.300	M/s Zahir Enterprises	25.08.2020	31,207,369	92%

Sindh North (2018-19)

Sr No	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date
				TBER Status	PBER Status			
1	N-155 NBC - Km. 0+000 - 26+000	244.148	30-1-20	Approved	Approved	NHEB	178 Days	
2	N-155 SBC - Km. 0+000 - 26+000	220.271	30-1-20	Approved	Approved	NHEB	178 Days	
3	N-5 NBC - Km. 576+000 - 580+000 & Km. 600+000 - 604+000	182.757	30-1-20	Approved	Approved	Awarded	178 Days	
4	N-5 SBC - Km. 478+000 - 486+000	202.696	30-1-20	Approved	Approved	15/8/2020	178 Days	
5	N-5 SBC - Km. 590 - 603	292.758	30-1-20	Approved	Approved	15/8/2020	178 Days	
6	N-5 NBC - Km. 350+000 - 360+000	117.169	30-1-20	Approved	Approved	15/8/2020	178 Days	
7	N-55 - Km. 365+000 - 379+000	206.799	30-1-20	Approved	Approved	NHEB	178 Days	
8	N-55 - Km. 345+000 - 355+000	176.685	30-1-20	Approved	Approved	NHEB	178 Days	
9	N-55 - Km. 355+000 - 365+000	167.651	30-1-20	Approved	Approved	LOA issued	178 Days	
10	M-8 - Km. 48+000 - 64+000	225.391	30-1-20	Approved	Approved	Awarded	178 Days	
11	LKBP - Km. 11+000 - 45+061	210.658	30-1-20	Approved	Approved	NHEB	178 Days	
12	N-5 NBC - Km. 382+000 - 383+000	99.987	30-1-20				178 Days	
Total		2346.970						

Sindh North (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	KM 300+00 - 310+00 (SBC) on N-5	79.144	5/11/2020	Approved	In Progress	Aug-21	178 Days	
2	339+00 - 350+00 (NBC) on N-5	152.240	3/12/2020	Approved	In Progress	Aug-21	178 Days	
3	360+00 - 381+00 (NBC) on N-5	393.149	3/12/2020	Approved	In Progress	Aug-21	178 Days	
4	335+00 - 345+00 on N-55	203.562	3/12/2020	Approved	In Progress	Aug-21	178 Days	
5	400+00 - 410+00 on N-55	273.199	3/12/2020	Approved	In Progress	Aug-21	178 Days	
6	410+00 - 420+00 on N-55	284.654	3/12/2020	Approved	In Progress	Aug-21	178 Days	
7	420+00 - 430+00 on N-55	283.567	3/12/2020	Approved	In Progress	Aug-21	178 Days	
8	490+00 - 495+00 on N-55	161.010	3/12/2020	Approved	In Progress	Aug-21	178 Days	
9	550+00 - 554+00 (SBC) on N-5	88.977	5/11/2020	Approved	In Progress	Aug-21	178 Days	
10	464+700 - 469+00 & 487+000 - 488+000 on N-55	163.661	3/12/2020	Approved	In Progress	Aug-21	178 Days	
Total		2083.163						

Sindh North (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Km 294+00 - 300+00 (NBC) on N-5	182.946	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	Km 320+000-330+000 (SBC) on N-5	301.835	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	Km 383+00-400+00 (SBC) on N-5	303.133	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	KM 400+00 - 412+00 (SBC) N-5	303.13	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	Km 414+00-430+00 (SBC) on N-5	382.274	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
6	Km 430+00-445+00 (SBC) on N-5	396.416	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
7	Km 445+00-460+00 (SBC) on N-5	353.991	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
8	Km 460+00-475+00 (SBC) on N-5	339.848	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
9	km 45+100-55+300	286.383	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
10	Km 544+00-552+00 (NBC) on N-5	231.079	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
11	Km 33+00-40+00 on N-65 (Old Route)	125.473	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
12	KM56+00 - 64+00 on M-8	150	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
13	KM 300+000-310+00 on N-5	79.19	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		3356.508					

Sindh-South (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-5 KTHH NBC	34.000	44.000	NOC issued to local Government			
2	N-5 SBC	195.000	200.000	M/s Insaf & Brothers	25.03.2020	55,656,535	100%
3	N-55	203.000	218.000	M/s. Shaikh Iqbal Akhtar & co.	17.09.2020	254,040,519	90%
4	N-55	273.000	280.000	M/s Zahid Ali Jatoi	05.06.2020	105,010,257	95%
7	N-120		65.000	Re-Tendering in Progresss		283,306,119	

Sindh South (2018-19)

	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date
				TBER Status	PBER Status			
1	N-5 KTHH - Km. 135+000 - 150+000	222.004	30-1-20	Approved	Approved	NHEB	178 Days	
2	M-10 (KNB) - Km. 4+000 - 16+000	132.885	30-1-20	Approved	Approved	1/2/2021	178 Days	
3	N-5 NBC - Km. 184+000 - 190+000	116.209	30-1-20	Approved	Approved	1/2/2021	178 Days	
4	N-5 SBC - Km. 200+000 - 206+000	116.409	30-1-20	Approved	Approved	1/2/2021	178 Days	
5	N-5 NBC - Km. 205+680 - 208+000 & Km. 209+640 - 212+000	135.610	30-1-20	Approved	Approved	1/2/2021	178 Days	
6	N-55 SBC - Km. 247+000 - 251+000 & Km. 253+000 - 255+000 & Km. 256+000 - 258+000	218.719	30-1-20	Approved	Approved	29/3/2021	178 Days	
7	N-55 SBC - Km. 258+000 - 268+000 & Km. 280+000 - 281+000	292.902	30-1-20	Approved	Approved	29/3/2021	178 Days	
8	N-120 - Km. 39+000 - 65+000	644.436	30-1-20	Approved	Approved	23/2/2021	178 Days	
Total		1879.174						

Sindh South (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	(KNB/M-10) 18+000-30+000	141.539	3/12/2020	Approved	In Progress	Aug-21	178 Days	
2	N-5 SBC Km 206+000-214+700	139.641	3/12/2020	Sections Shifted in Chinese Grant & revalidation of revised Allocation in AMP 2020-21			178 Days	
3	N-5 NBC Km 212+00 218+00	234.910	3/12/2020				178 Days	
4	N-5 NBC Km 220+00 240+00	782.465	3/12/2020				178 Days	
5	N-5 NBC Km 240+500 252+00	450.209	3/12/2020				178 Days	
6	N-120 - Km. 83+500-88+000	175.330	3/12/2020				Approved	In Progress
Total		1924.094						

Sindh South (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Km 02+700-04+000 (NBC) & 0+000-4+000 (SBC) on KNB/M-10	49.967	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	Km 140+000-160+000 (NBC) on N-55	120.524	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	Km160+000+180+000 (NBC) on N-55	126.223	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	Km 85+00-100+00 (Old Carriageway) on N-55	111.961	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	Km 180+00-200+00 (NBC)on N-55	160.271	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
6	Km 200+00-220+00 (NBC)on N-55	71.662	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
7	Km 53+200-56+000 on KNB/M-10	340.226	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
8	N-5 NBC Km 120+000-135+000	231.804	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
9	N-5 NBC Km 158+000-167+000	77.818	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
10	N-5 SBC Km 158+500-161+920	279.594	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
11	N-5 SBC Km 184+257-195+000	267.469	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
12	N-120 Km 88+000-103+000	288.144	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
13	N-120 Km 103+000-118+000	292.902	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
14	Widening & Improvement b/w KM 53+00 – 56+00 on M-10	270.5	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
15	KM 42+620 – KM 48+00 on (KNB/M10)	156	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
16	KM 48+00 – KM 53+00 on (KNB/M10)	156	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
17	KM 18+700 – 22+00 on N-25	358.606	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
18	KM 118+00 – KM 133+00 on N-120	329.811	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
19	KM 133+00 – KM 148+00 on N-120	329.477	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
20	KM 3+00 – Km 4+00 On (KNB/M-10)	138.37	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		4157.329					