

Balochistan – North (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-25	717.000	746.000	M/s Zarif Khan Hussainzai JV Ibrahim & Sons	20.03.2021	136,241,304	42%
2	N-40	39.000	45.000	M/s H.A Hameed Bangulzai JV M.Akber Shawani	30.08.20	83,225,270	100%
3	N-40	131.000	140.000	M/s Zarif Khan Hussainzai JV Ibrahim & Sons	04.06.2021	117,753,133	0%
4	N-40	162.000	172.000	M/s Zarif Khan Hussainzai JV Ibrahim & Sons	04.06.2021	130,764,915	0%
5	N-50	85.000	115.000	Shah Builders	15.01.2020	152,883,908	100%
6	N-50	18.000	28.500	M/s Shah Builders JV HRK	15.01.2020	148,402,214	100%
7	N-65	120.000	125.000	M/s H.A Hameed Bangulzai JV M.Akber Shawani	26.06.2020	41,416,053	100%
8	N-65	280.000	290.000	M/s H.A Hameed Bangulzai JV M.Akber Shawani	07.05.2020	83,454,137	100%

Balochistan North (2018-19)

Sr No	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date
				TBER Status	PBER Status			
1	N-50 - Km. 37+650 - 46+000	155.932	30-1-20	Annulled	Annulled		178 Days	
2	N-70 - Km. 230+000 - 280+000	91.918	30-1-20	Approved	Approved	8/12/2020	178 Days	
3	N-70 - Km. 280+000 - 312+000	71.487	30-1-20	Approved	Approved	8/12/2020	178 Days	
4	N-50 - Km. 65+000 - 66+000	40.087	30-1-20	Procured in Region			178 Days	
5	N-70 - Km. 361+000 - 362+600	63.798	30-1-20	Approved	Approved	8/12/2020	178 Days	
6	N-70 - Km. 362+600 - 364+100	50.438	30-1-20	Approved	Approved	8/12/2020	178 Days	
7	N-70 - Km. 364+100 - 365+700	58.927	30-1-20	Approved	Approved	8/12/2020	178 Days	
8	N-40 - Km. 225+000 - 240+000	250.983	30-1-20	Under Evaluation	-	-	178 Days	
9	N-40 - Km. 560+000 - 571+000	181.804	30-1-20	Approved	Approved	4/1/2021	178 Days	
10	N-40 - Km. 571+000 - 582+000	181.479	30-1-20	Approved	Approved	4/1/2021	178 Days	
11	N-25 - Km. 579+000 - 582+000	111.204	30-1-20	Under Evaluation			178 Days	
12	N-65 - Km. 115+000 - 119+500 Dual C/W	232.324	30-1-20	Approved	Approved	10/9/2020	178 Days	
13	N-40 – Km 101+000 – 103+000	395.121	30-1-20	Approved	Approved	14/12/2020	178 Days	
Total		1885.502						

Balochistan North (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	N-25 - Km 13+00 - 23+00	237.642	3/12/2020			Aug-21	178 Days	
2	N-25 - Km 00+00 - 13+00	210.518	3/12/2020			Aug-21	178 Days	
3	N-40 - Km 478+00 - 481+00	54.442	5/11/2020	Approved	Under Process	Aug-21	178 Days	
4	N-40 - Km 450+00 - 456+00	118.822	3/12/2020	Approved	Under Process	Aug-21	178 Days	
5	N-50 - Km 00+00 - 18+00	274.771	3/12/2020	Approved	Under Process	Aug-21	178 Days	
6	N-50 - Km 92+500 - 115+00	345.855	3/12/2020	Approved	Under Process	Aug-21	178 Days	
7	N-70 - Km 181+00 - 230+00	110.010	3/12/2020	Approved	Under Process	Aug-21	178 Days	
8	N-65 - Km 125+00 - 130+00	122.378	3/12/2020	Approved	Under Process	Aug-21	178 Days	
9	N-40 - Km 240+00 - 256+00	480.494	3/12/2020	Approved	Under Process	Aug-21	178 Days	
10	N-40 - Km 256+00 - 262+500	187.932	3/12/2020	Approved	Under Process	Aug-21	178 Days	
11	N-65 - Km 335+00 - 340+00	149.786	3/12/2020	Approved	Under Process	Aug-21	178 Days	
Total		2292.650						

Balochistan North (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Km 393+00-410+00 N-40	283.472	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	Km 410+000-425+000 on N-40	250.07	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	Km 425+000-440+000 on N-40	250.07	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	Km 325+000-335+000 on N-65	205.19	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	Km 28+000-31+000 on N-40	82.578	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
6	Km 72+000-77+000 on N-40	136.764	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
7	Km 140+000-145+000 on N-40	138.74	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
8	Km 566+000-576+000 on N-25	222.849	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
9	Km 197+000-200+000 on N-40	83.158	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
10	Km 737+000-759+000 on N-25	211.771	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
11	Km 220+000-231+000 on N-70	95.311	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
12	Km 210+000-220+000 on N-70	85.64	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
13	Km 250+000-260+000 on N-70	99.164	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
14	Km 260+000 -280+000 on N-70	113.303	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
15	Km 290+000-308+000 on N-70	99.449	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
16	KM 566+00 KM 576+00 on N-25	12.8	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
17	KM 601+00 – 616+00 on N-25	49.413	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		2419.742					

Balochistan – South (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-25	471.000	477.000	M/s Taj & Brothers	02.01.2021	55,996,666	95%
2	N-25	23.950	27.000	M/s Zarak Construction Company	20.05.2020	105,800,425	100%

Balochistan South (2018-19)

	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date
				TBER Status	PBER Status			
1	N-25 - Km. 410+000 - 430+000	228.398	30-1-20	Re-Tendering in progress	Re-Tendering in progress		178 Days	
2	N-25 - Km. 82+000 - 96+000	137.194	30-1-20	Approved	Approved	11/1/2021	178 Days	
3	N-25 - Km. 181+000 - 194+000	378.710	30-1-20	Approved	Approved	8/4/2021	178 Days	
4	N-25 - Km. 194+000 - 210+000	466.104	30-1-20	Approved	Approved	8/4/2021	178 Days	
5	N-25 - Km. 480+000 - 500+000	280.992	30-1-20	Approved	Approved	2/4/2021	178 Days	
6	N-25 - Km. 291+000 - 292+800	114.409	30-1-20	Approved	Approved	8/4/2021	178 Days	
Total		1605.807						

Baluchistan South (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	N-25, 22+00 -23+00 & 32+00 - 34+00, 35+00 - 40+00 & 43+00 - 45+00	130.361	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
2	N-25, 540+00 - 545+00	83.330	5/11/2020	Approved	Under Process	Aug-21	178 Days	
3	N25, 210+00 - 215+00	65.181	5/11/2020	Approved	Under Process	Aug-21	178 Days	
4	N25, 217+00 - 222+00	65.181	5/11/2020	Approved	Under Process	Aug-21	178 Days	
5	N-25 - 45+00 -47+00	74.340	5/11/2020	Approved	Under Process	Aug-21	178 Days	
6	N-25 - 515+00 - 530+00	349.680	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
7	N-25 - 400+00 - 410+00 -	284.870	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
Total		1052.943						

Balochistan South (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Km 126+000-154+000 on M-8	183.344	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	Km 154+000-183+000 on M-8	244.101	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	Km 477+000 - 480+000 on N-25	84.184	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	96+000-105+000 on N-25	117.018	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	Km 25+700-28+000 on N-25	41.932	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
6	39+000-47+000 on N-85	188.765	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
7	460+000-470+000 on N-25	287.457	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
8	365+000-373+000 on N-25	216.06	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
9	330+000-345+000 on N-25	270.053	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021

Balochistan – West (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-10	23.000 42.000	28.000 50.000	M/s Haji Abdul Karim Badini	09.08.2020	87,012,905	10%
2	N-10	242.000 255.000	244.000 260.000				
3	N-10	452	452	M/s RMC Cont. Co. JV M/s HRK & Co.			

Balochistan West (2018-19)

1	N-10 - Km. 50+000 - 60+000	121.803	30-1-20	Approved	Approved	29/12/2020	178 Days	
2	N-10 - Km. 213+000 - 218+000 & Km. 260+000 - 268+000	160.462	30-1-20	Approved	Approved	22/4/2021	178 Days	
3	N-10 - Km. 218+000 - 228+000	118.162	30-1-20	Approved	Approved	12/1/2021	178 Days	
4	N-10 - Km. 228+000 - 238+000	120.624	30-1-20	Approved	Approved	12/1/2021	178 Days	
5	N-10 - Km. 270+000 - 317+000	129.376	30-1-20	Approved	Approved	4/2/2021	178 Days	
6	N-10 - Km. 344+000 - 347+000	37.068	30-1-20	Procured in Region			178 Days	
7	N-10 - Km. 425+000 - 444+000	142.785	30-1-20	Approved	Approved	4/2/2021	178 Days	
Total		830.280						

Baluchistan West (2019-20)

1	N-10 - Km 06+00 - 42+00	136.035	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
2	N-10 - Km 60+00 - 65+00 & Km 80+00-85+00	133.557	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
3	N-10 - Km 250+00 - 260+00	142.468	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
4	N-10 - Km 270+00 - 350+00	228.277	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
5	N-10 - Km 400+00 - 440+00	220.668	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
Total		861.005						

Balochistan West (2020-21)

1	KM 247+00 – KM 250+00 on N-10	32.28	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	KM 210+00 -213+00, 238+00 - 242+00 & 244+00 - 247+00 on N-10	105.84	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	KM 42+00-50+00 on N-10	92.688	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	Km 350+00 - 378+00 on N-10	215.118	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	433+00 – 442+00	87.012	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		532.938					