

Punjab North (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-5 NBC & SBC	1266.700	1270.000	M/s Allied Constructors	19.07.2019	63,740,000	98%
2	N-5 NBC & SBC	1270.000	1295.000	M/s Taimour Shah	02.11.2019	175,111,122	97%
3	N-5 SBC	1540.000	1544.000	M/s Mughal Construction Co.	120 Days	30,910,000	89%
4	N-5 NBC	1506.000 1513.000	1509.000 1517.000	M/s M. Khawaj Abbasi	27.06.2019	57,541,384	90%
5	N-5 NBC	1535.000 1540.000	1538.000 1544.000	M/s M. Khawaj Abbasi	24.06.2019	57,541,384	72%
6	N-80	10.000	28.000	M/s Khwaj Abbasi	09.11.19	158,315,801	95%
7	N-80	28.000	50.000	M/s MKA & IR JV	09.11.19	82,201,199	98%
8	N-80	76.000	79.000	M/s Taimour Shah	14.11.2020	65,575,000	80%
9	N-80	0.000	10.000	M/s Taimoor Shah Const. Co.	09.09.2019	94,674,636	94%
10	N-5 NBC & SBC	1533.000	1534.000	AK Communications	22.05.2019	1,243,516,168	40%
11	N-5 NB & SB	1524.450	1533.800	M/s Global Technical Enterprises	28.02.2017	1,033,145,000	100%

Punjab North (2018-19)

Sr No	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date
				TBER Staus	PBER Status			
1	N-5 NBC&SBC Km 1270+000 - 1320	250.000	30-1-20	Approved	Approved	15/3/2021	178 Days	
2	N-5 Km 1369+000 -1375+000 (NBC)Gujrat Bypass	49.843	30-1-20	Procured in regional Offcie		-	178 Days	
3	N-5 Km 0+800 - 8+500	140.226	30-1-20	Approved	Approved	22/4/2021	178 Days	
4	N-5 Km 1100+000 -1133+000 (NB&SB) N-5 Km 0+000 - 1+200 (Patoki Bypass)	296.421	30-1-20	Re-Tendered	Bid Submisson on 27-4-21	-	178 Days	
5	N-5 NBC Km 1221+500 - 1235+000	168.332	30-1-20	Re-Tendered	Bid Submisson on 27-4-21	-	178 Days	
6	N-5 Km 1411+000 - 1425+000 (NBC)	129.821	30-1-20	Approved	Approved	23/12/2020	178 Days	
7	N-5 Km 1411+000 - 1425+000 (SBC)	153.690	30-1-20	Approved	Approved	23/12/2020	178 Days	
8	N-5 Km 1506+000 - 1525+000 (NBC& SBC)	180.865	30-1-20	With Black Listing Committee		-	178 Days	
9	N-5 Km 1544+000 - 1568+000 (NBC)	297.988	30-1-20	Approved	Approved	5/3/2021	178 Days	
10	N-5 Km 1359-1369 (NBC)	198.644	30-1-20	Re-Tendered	Bid Submisson on 27-4-21	-	178 Days	
11	N-5 Km 1359-1369 (NBC)	225.582	30-1-20	Re-Tendered	Bid Submisson on 27-4-21	-	178 Days	
12	N-5 Km 1369-1385 (SBC) Gujrat Bypass	358.964	30-1-20	Re-Tendered	Bid Submisson on 27-4-21	-	178 Days	
13	N-80 Km 82+000 -95+000	350.835	30-1-20	Approved	Approved	6/7/2021	178 Days	
14	N-80 - Km. 80+000	36.750	30-1-20	Revalidation	Revalidation	-	178 Days	
15	N-5 NBC & SBC - Km 1547+725	123.000	30-1-20	Revalidation	Revalidation	-	178 Days	
16	N-5 NBC & SBC - Km 1533 - 1534 – Phase-II	198.644	30-1-20	Lai – Sawan Bridge part Allocation		-	178 Days	
17	N-5 NBC & SBC - Km 1480 - 1481	225.440	30-1-20	Improvement of Curve (Under Design Phase)		-	178 Days	
Total		3,385.045						

Punjab North (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	N-5 NBC&SBC Km 1285+000 - 1320+00	247.137	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
2	1187+00 - 1201+300 (NBC) on N-5	338.157	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
3	00+99 - 07+100(Phoolnagar Bypass) & 1208+00 - 1213+00 (NBC) on N-5	298.570	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
4	1221+500 - 1235+00 (SBC) on N-5	329.690	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
5	1398+400 - 1410+00 (NBC) on N-5	372.960	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
6	1398+400 - 1410+00 (SBC) on N-5	372.960	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
7	1140+700 - 1144+200 (NBC) on N-5	95.260	5/11/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
8	1544+00 - 1564+250 (SBC) on N-5	350.000	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
9	1568+00 - 1585+00 (NBC) on N-5	350.000	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
10	1395+800 - 1398+400 (NBC & SBC) on N-5	310.138	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
11	71+00 - 76+00 & 79+00 - 82+00 on N-80	215.650	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
12	N-5 NBC & SBC - Km 1533 - 1534 – Phase-II	150.000	3/12/2020	Finalized	Expected to open in next week	Aug-21	178 Days	
Total		3,430.522						

Punjab North (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	KM 0+000-12+500 (SBC),KM 0+000-2+000(NBC),KM 5+700-12+500 (NBC) on N-5	481.743	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	KM 1153+000-1168+000 (SBC) on N-5	260.255	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	KM 1171+000-1177+300 (NBC) on N-5	236.981	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	KM 0+000-6+000 on N-5	163.365	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	KM 0+000-7+500 on N-5	226.23	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
6	KM 1375+000-1385+000 (NBC) on N-5	293.105	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
7	KM 1482+000-1506+000 (NBC) on N-5	265.044	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
8	KM 1385+000-1395+000 (NBC) on N-5	347.299	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
9	KM 1385+000-1395+000 (SBC) on N-5	347.299	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
10	KM 1611+000-1630+000 (NBC) on N-5	492.176	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
11	KM 1611+000-1630+000 (SBC) on N-5	490.526	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
12	N-5S&N - Km 1547+725	523	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
13	N-5 NBC & SBC 1409+850 – 1414+350	199.99	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
14	N-80 KM 66+700 – 79+900	36.75	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		4,363.763					