

Sindh-South (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-5 KTHH NBC	34.000	44.000	NOC issued to local Government			
2	N-5 SBC	195.000	200.000	M/s Insaf & Brothers	25.03.2020	55,656,535	100%
3	N-55	203.000	218.000	M/s. Shaikh Iqbal Akhtar & co.	17.09.2020	254,040,519	90%
4	N-55	273.000	280.000	M/s Zahid Ali Jatoi	05.06.2020	105,010,257	95%
7	N-120		65.000	Re-Tendering in Progresss		283,306,119	

Sindh South (2018-19)

	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion Date
				TBER Status	PBER Status			
1	N-5 KTHH - Km. 135+000 - 150+000	222.004	30-1-20	Approved	Approved	NHEB	178 Days	
2	M-10 (KNB) - Km. 4+000 - 16+000	132.885	30-1-20	Approved	Approved	1/2/2021	178 Days	
3	N-5 NBC - Km. 184+000 - 190+000	116.209	30-1-20	Approved	Approved	1/2/2021	178 Days	
4	N-5 SBC - Km. 200+000 - 206+000	116.409	30-1-20	Approved	Approved	1/2/2021	178 Days	
5	N-5 NBC - Km. 205+680 - 208+000 & Km. 209+640 - 212+000	135.610	30-1-20	Approved	Approved	1/2/2021	178 Days	
6	N-55 SBC - Km. 247+000 - 251+000 & Km. 253+000 - 255+000 & Km. 256+000 - 258+000	218.719	30-1-20	Approved	Approved	29/3/2021	178 Days	
7	N-55 SBC - Km. 258+000 - 268+000 & Km. 280+000 - 281+000	292.902	30-1-20	Approved	Approved	29/3/2021	178 Days	
8	N-120 - Km. 39+000 - 65+000	644.436	30-1-20	Approved	Approved	23/2/2021	178 Days	
Total		1879.174						

Sindh South (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	(KNB/M-10) 18+000-30+000	141.539	3/12/2020	Approved	In Progress	Aug-21	178 Days	
2	N-5 SBC Km 206+000-214+700	139.641	3/12/2020	Sections Shifted in Chinese Grant & revalidation of revised Allocation in AMP 2020-21			178 Days	
3	N-5 NBC Km 212+00 218+00	234.910	3/12/2020				178 Days	
4	N-5 NBC Km 220+00 240+00	782.465	3/12/2020				178 Days	
5	N-5 NBC Km 240+500 252+00	450.209	3/12/2020				178 Days	
6	N-120 - Km. 83+500-88+000	175.330	3/12/2020				Approved	In Progress
Total		1924.094						

Sindh South (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Km 02+700-04+000 (NBC) & 0+000-4+000 (SBC) on KNB/M-10	49.967	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	Km 140+000-160+000 (NBC) on N-55	120.524	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	Km160+000+180+000 (NBC) on N-55	126.223	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	Km 85+00-100+00 (Old Carriageway) on N-55	111.961	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	Km 180+00-200+00 (NBC)on N-55	160.271	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
6	Km 200+00-220+00 (NBC)on N-55	71.662	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
7	Km 53+200-56+000 on KNB/M-10	340.226	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
8	N-5 NBC Km 120+000-135+000	231.804	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
9	N-5 NBC Km 158+000-167+000	77.818	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
10	N-5 SBC Km 158+500-161+920	279.594	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
11	N-5 SBC Km 184+257-195+000	267.469	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
12	N-120 Km 88+000-103+000	288.144	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
13	N-120 Km 103+000-118+000	292.902	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
14	Widening & Improvement b/w KM 53+00 – 56+00 on M-10	270.5	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
15	KM 42+620 – KM 48+00 on (KNB/M10)	156	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
16	KM 48+00 – KM 53+00 on (KNB/M10)	156	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
17	KM 18+700 – 22+00 on N-25	358.606	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
18	KM 118+00 – KM 133+00 on N-120	329.811	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
19	KM 133+00 – KM 148+00 on N-120	329.477	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
20	KM 3+00 – Km 4+00 On (KNB/M-10)	138.37	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		4157.329					