

Motorway M-1 (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	M-1	M-1NBC - Km. 436+200 - 454 M-1 SBC - Km. 369 - 380 M-1 SBC - Km. 416 - 421 M-1 SBC - Km. 433 - 454		M/s Abdul Hakim Khan & Sons	09.09.20	333,067,636	94%
2	M-1 NBC & SBC	416.000	421.000	M/s Lawaghar Construction Co.	30.12.19	46,960,000	98%
3	M-1	between Swabi Interchange RAMP to Swabi / Jahangira Road		M/s Lawaghar Construction Co.	30.12.19	47,690,000	100%

Motorway M-1 (2018-19)

Sr No	Scheme	Engr Est	T.S Date	Procurement Status		Award Date	Completion Time	Completion D
				TBER Status	PBER Status			
1	460 -505 (NBC &SBC)	311.871	30-1-20	Approved	Approved	8/4/2021	178 Days	
2	350 - 380 NBC 350-369 SBC	198.022	30-1-20	Approved	Approved	4/3/2021	178 Days	
3	387-406 & 454-460 (NBC) 386-416 & 454-460 (SBC)	259.943	30-1-20	Approved	Approved	4/3/2021	178 Days	
4	E-35, Km. 0 - 1	200.000	30-1-20	Not Procured till yet			178 Days	
Total		969.836						

Motorway M-1 (2019-20)

Sr No	Scheme	Engineer's Estimate	T.S Date	Procurement Status		Award Date (Expected)	Completion Time	Completion Date (Expected)
				TBER Status	PBER Status			
1	377+500 - 421+00, 421+00 - 432+00 & 433+00 - 460+00 (NBC & SBC)	625.293	3/12/2020	Approved	Under Process	Aug-21	178 Days	
2	460+00-485+00 & 485+00 - 505+00 (NBC & SBC)	233.524	3/12/2020	Approved	Under Process	Aug-21	178 Days	
Total		858.817						

Motorway M-1 (2020-21)

Sr No	Scheme	Eng Est (Million)	T.S Date (Expected)	Procurement Status	Award Date (Expected)	Completion Time	Completion Date (Expected)
1	Km 420+00-460+00(NBC & SBC)	453.7	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	KM 460+00 - 505+00 (NBC & SBC)	227.283	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		680.983					