

Balochistan – West (2017-18)

Sr No	Route	Location		Contractor	Completion Date	Cost	Progress
		From	To				
1	N-10	23.000 42.000	28.000 50.000	M/s Haji Abdul Karim Badini	09.08.2020	87,012,905	10%
2	N-10	242.000 255.000	244.000 260.000				
3	N-10	452	452	M/s RMC Cont. Co. JV M/s HRK & Co.			

Balochistan West (2018-19)

1	N-10 - Km. 50+000 - 60+000	121.803	30-1-20	Approved	Approved	29/12/2020	178 Days	
2	N-10 - Km. 213+000 - 218+000 & Km. 260+000 - 268+000	160.462	30-1-20	Approved	Approved	22/4/2021	178 Days	
3	N-10 - Km. 218+000 - 228+000	118.162	30-1-20	Approved	Approved	12/1/2021	178 Days	
4	N-10 - Km. 228+000 - 238+000	120.624	30-1-20	Approved	Approved	12/1/2021	178 Days	
5	N-10 - Km. 270+000 - 317+000	129.376	30-1-20	Approved	Approved	4/2/2021	178 Days	
6	N-10 - Km. 344+000 - 347+000	37.068	30-1-20	Procured in Region			178 Days	
7	N-10 - Km. 425+000 - 444+000	142.785	30-1-20	Approved	Approved	4/2/2021	178 Days	
Total		830.280						

Baluchistan West (2019-20)

1	N-10 - Km 06+00 - 42+00	136.035	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
2	N-10 - Km 60+00 - 65+00 & Km 80+00-85+00	133.557	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
3	N-10 - Km 250+00 - 260+00	142.468	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
4	N-10 - Km 270+00 - 350+00	228.277	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
5	N-10 - Km 400+00 - 440+00	220.668	3/12/2020	Under Process	Under Process	Aug-21	178 Days	
Total		861.005						

Balochistan West (2020-21)

1	KM 247+00 – KM 250+00 on N-10	32.28	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
2	KM 210+00 -213+00, 238+00 - 242+00 & 244+00 - 247+00 on N-10	105.84	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
3	KM 42+00-50+00 on N-10	92.688	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
4	Km 350+00 - 378+00 on N-10	215.118	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
5	433+00 – 442+00	87.012	20/5/2021	To be Procured	20/10/2021	178 Days	28/6/2021
Total		532.938					